ID	Task Mode	Task Name	Duration	Start	Finish	2018 2019 2022 2022 2022 2022 2022 2022 2022	2029 1st Qual 2nd Qua 3rd Qual 41
1		Detailed Business Case	200 days	Mon 25/09/17		12016/0723/0912/1001/28/018/056/0924/002/0050/0918/116/0124/022/030/098/016/0122/010/018/028/048/046/022/010/018/028/048/046/022/000/091112/012/0202/023/041/042/022/030/048/046/022/000/0122/010/022/023/041/042/022/030/048/046/022/000/0122/000/048/046/022/000/0122/000/048/046/022/000/0122/000/048/046/022/000/0122/000/048/046/022/000/0122/000/048/046/022/000/0122/000/0122/000/0122/000/048/046/022/000/0122/000/0122/000/048/046/022/000/0122/000/048/046/022/000/0122/000/0122/000/048/046/022/000/0122/000/022/000/048/046/022/000/0122/000/048/046/022/000/0122/000/0122/000/0122/000/048/046/022/000/0122/000/0122/000/048/046/022/000/048/046/022/000/0122/000/0122/000/022/000/048/046/022/000/0122/000/022/000/048/046/022/000/022/000/022/000/048/046/022/000/022/000/022/000/048/046/022/000/022/000/048/046/022/000/022/000/022/000/048/046/022/000/022/000/022/000/022/000/048/046/022/000/022/000/022/000/048/046/022/000/022/000/048/046/022/000/020/022/000/000/020/00	/128/018/036/0524/062/080/
51 🗸		Document Internal Review	5 days	Wed 27/06/18			
52 🗸		Submit draft DBC to MBIE, NZTA, QLDC	0 days	Tue 3/07/18		√ 3/07	
53	-4	MBIE and QLDC Review	3 days	Wed 4/07/18			
54		Revise with comments	4 days	Mon 9/07/18			
55 56		Submit final Detailed Business Case to QLDC QLDC submit final DBC to NZTA and MBIE	0 days 0 days	Thu 12/07/18 Fri 13/07/18	Thu 12/07/18 Fri 13/07/18	₹ 12/07 ₹ 13/07	
57	*	NZTA Board Meeting			Fri 20/07/18	 	
58	-4	HIF INFRASTRUCTURE DESIGN AND CONSTRUCTION		Wed 1/08/18			
59	-4	Engineering for 3-Waters Headworks	205 days	Wed 1/08/18	Tue 21/05/19		
60	*	Prepare scope of engineering services	15 days	Wed 1/08/18			
61	-4	Tender for engineering services		Wed 22/08/18		23/10	
62 63		Award engineering contract Detailed design		Tue 2/10/18 Wed 3/10/18		₹ 2/10 ₽	
63 64		Detailed design Obtain Resource Consent		Wed 3/10/18 Thu 10/01/19			
65		Tender for construction					
66	-4	Award construction contract		Tue 21/05/19			
67	-6	Construction of 3 waters headworks		Wed 22/05/19			
68	-4	Construction of 3 waters headworks		Wed 22/05/19			
69 70		Practical completion of 3 waters headworks	0 days	Thu 27/02/20			
70		Commissioning of 3 waters headworks Start-up of 3 waters headworks		Fri 28/02/20 Thu 12/03/20	Thu 12/03/20 Thu 12/03/20		
72	-	Engineering for Roundabout, Underpass, Bus Stops		Wed 1/08/18			
73	*	Prepare scope of engineering services	15 days	Wed 1/08/18	Tue 21/08/18		
74	-,	Tender for engineering services					
75	-	Award engineering contract		Tue 2/10/18		₹ 2/10 •	
76		Detailed design		Wed 3/10/18			
77 78		Tender for construction Award construction contract		Thu 21/02/19 Tue 21/05/19			
79		Construction of Roundabout, Underpass, Bus Stops		Wed 22/05/19			
80	-4	Construction of roundabout, underpass, bus stops		Wed 22/05/19			
81		Practical completion		Thu 16/07/20		a 16/07	
82	-4	GLENPANEL SUBDIVISION DESIGN AND CONSTRUCTION		s Wed 1/08/18			
83 84		Glenpanel Subdivision Engineering Detailed design of Glanpanel subdivision and infrastruct		Wed 1/08/18			
84	×.	Detailed design of Glanpanel subdivision and infrastruct Glenpanel subdivision consent application preparation		Wed 1/08/18 Thu 6/12/18			
86		Glenpanel lodge subdivision consent application		Wed 16/01/19			
87	-4	QLDC review subdivision consent application		Thu 17/01/19			
88	-4	QLDC issue subdivision consent		Wed 10/07/19		9 🗸 10/07	
89	-4	Glenpanel Stage 1 (60 lots)		Thu 11/07/19			
93		Release Stage 1 sections to market			Thu 5/11/20	♦ 5/11	
94 98		Glenpanel Stage 2 (60 lots) Release Stage 2 sections to market			Thu 3/03/22 Thu 3/03/22	♦ 3/03	
99		Glenpanel Stage 3 (60 lots)			Thu 29/06/23		
103	-,	Release Stage 3 sections to market		Thu 29/06/23			
104	-	Glenpanel Stage 4 (60 lots)	345 days	Fri 30/06/23	Thu 24/10/24		
108	-4	Release Stage 4 sections to market		Thu 24/10/24			
109	-	Glenpanel Stage 5 (60 lots)		Fri 25/10/24			
113		Release Stage 5 sections to market Glenpanel Stage 6 (60 lots)		Thu 19/02/26 Fri 20/02/26			
114		Release Stage 6 sections to market		Thu 17/06/27			
119	-4	Glenpanel Stage 7 (60 lots)		Fri 18/06/27			
123		Release Stage 7 sections to market		Thu 12/10/28		♦ 12/	10
124	-4	Glenpanel Stage 8 (60 lots)			Thu 7/02/30		
128 129		Release Stage 8 sections to market			Thu 7/02/30 Thu 5/06/31		
129		Glenpanel Stage 9 (60 lots) Release Stage 9 sections to market			Thu 5/06/31 Thu 5/06/31		
134	-	AREA A & B SUBDIVISION DESIGN AND CONSTRUCTION			Thu 29/06/34		
135	-,	Areas A & B Subdivision Engineering	240 days	Fri 8/05/20	Thu 8/04/21		
136	-6	Detailed design of Area A & B subdivision and infrastruc			Thu 10/09/20		
137	-	Area A & B subdivision consent application preparation			Thu 22/10/20		
138 139		Area A & B lodge subdivision consent application QLDC review subdivision consent application		Thu 22/10/20 Fri 23/10/20	Thu 22/10/20 Thu 8/04/21	22/10	
140		QLDC review subdivision consent application QLDC issue subdivision consent			Thu 8/04/21 Thu 8/04/21	8/04	
141		Areas A & B Stage 1 (55 lots)			Thu 4/08/22		
145	-4	Release Stage 1 sections to market			Thu 4/08/22	♦ 4/08	
146	-,	Area A & B Stage 2 (55 lots)	345 days	Fri 5/08/22	Thu 30/11/23		
150	-	Release Stage 2 sections to market		Thu 30/11/23			
151		Area A & B Stage 3 (55 lots)		Fri 1/12/23			
155		Release Stage 3 sections to market Area A & B Stage 4 (55 lots)		Thu 27/03/25			
160		Release Stage 4 sections to market		Thu 23/07/26			
161		Area A & B Stage 5 (55 lots)		Fri 24/07/26			
165	-4	Release Stage 5 sections to market		Thu 18/11/27			
166	-4	Area A & B Stage 6 (55 lots)		Fri 19/11/27			
170	-4	Release Stage 6 sections to market		Thu 15/03/29			15/03
171	-	Area A & B Stage 7 (55 lots)		Fri 16/03/29			
175 176	-	Release Stage 7 sections to market Area A & B Stage 8 (55 lots)		Thu 11/07/30 Fri 12/07/30			
180		Release Stage 8 sections to market		Thu 6/11/31			
181	-	Area A & B Stage 9 (55 lots)			Thu 3/03/33		
185	-4	Release Stage 9 sections to market			Thu 3/03/33		
186	-4	Area A & B Stage 10 (55 lots)			Thu 29/06/34		
190	-4	Release Stage 10 sections to market	0 days	Thu 29/06/34	Thu 29/06/34		
			Critica	al Path	Milestone	nne I Summary Progress	
	ed 11/07/1						
						Page 1 of 1	

