

Attachment B: Finance Management Report – 2023:24 September YTD Capital Expenditure Reporting Overview

Finance YTD CAPEX Project Report - July to September 2023





	2023/24	2023/24 2023/24			2023/24 Full	% of Full		2023/24	2023/24	2023/24
Programme DFILE PROJECTS	Actuals Sept YTD	Budget Sept YTD	Variance YTD	% of YTD Budget Spent	Year Adjusted Budget	Year Budget Spent	Comments	Forecast	Forecast Variance	Forecas Adj Bu
Manawa - Project Connect & Civic Heart	40,953	13,424	(27,529)	305%	73,745	56%	Project Connect CAB: We continue to work with Ngàil Tahu Property through the 2019 Partnering Agreement, the aim of which is to agree a development plan for the Stanley Street site to deliver an integrated development of community assets and commercial buildings. Councillors have approved community consultation on some initial elements of this proposal and will consider the outcome of that consultation in early 2024.	73,745	0	100
516 Ladies Mile Community Centre	8,993	11,800	2,807	76%	3,444,999	0%	On hold pending council re-prioritisation process associated with capital planning for draft LTP24.	8,993	-3,436,006	0
CIP - Crown Infrastructure Fund	11,820,554	15,245,948	3,425,394	78%	31,685,581	37%	Queenstown Town Centre Arterials - CIP Stage 1 - Three waters work is complete in Gorge road (excl, WW relining/bursting), as well as in the northern half of Melbourne Street. Construction works are continuing across all constructions ones of the Arterials project, with a focus on undergroand services, structures and retending walks. A previously reported, the project continues to be challenged by price escalation in the construction sector and reactive, structures and bugger greater certainty of the future cost risk remains a high priority for The Alliance. The cost to complete is currently under review, with any impact on timing and budget bugget to further review and validation over coming months. Adjustments to forecast expenditure will be sought when a final position is determined as tracipated a bring forward from 2024/25 will be required in the second 2023/24 Capital Reforecast to align with the Alliance's likely cashflow within the current financial year Queestown Street, burst and Upper Breacon Street with Improved Practical Completion Date scheduled for 22 December 2023. A modest surplus is presently being forecasted; the quantum of this will be confirmed once final Alliance and ILLC costs have been determined and outstanding matters are resolved.	39,562,818	7,877,237	12
Lakeview Developmen Subdivision Works	t - 2,008,126	2,391,769	383,643	84%	5,335,869	38%	Infrastructure works internal to the subdivision have been completed, with the remaining ancillary works along Thompson and Man Streets forecast to be substantively complete by late December 2023. The final project close out and handover is scheduled to be complete by March 2024. The forecast underspend in 23/24 is due to the \$1.0M deferral to 24/25 proposed in the December Reforecast which is required to align payment with the developer-delivered swalls due for completion in 24/25.	4,304,309	-1,031,559	8
Lakeview Developmen Site Clearance	t - 11,348	30,000	18,652	38%	2,628,849	0%	The Alliance has completed the known asbestos removal work. Remaining vacated cabins on site expected to be removed in 2024, after assessment of work and available budget. Some works may continue into 24/25 (timing of physical works to be confirmed once contract works confirmed). Lakeview PCG to confirm if existing budget could be used for hor Pool Site asbestos detarate in fluture years.	1,300,000	-1,328,849	4
Lakeview Ancillary TOTAL - HIGH PROFILE	2,734,042 16,624,016	2,908,332 20,601,273	174,290 3,977,257		6,390,781 49,559,824	43% 34%	The Alliance current programme anticipates completion by the end of December 2023, with final handover of the site early in 2024.	6,390,781 51,640,647	2,080,823	10
	4,753,516	5,330,101	576,585	89%						
OJECT MANAGEMENT OF	FFICE									
Waste Management	10,049	24,000	13,951	42%	4,325,236	0%	Wanaka New Waste Facilities YTD Budget \$24k with actuals of \$10k. In process for tender for design (tenders reviewed Aug 23). Likely to award contract in Oct and commence concept design by Nov 23. \$350k to remain in 23/24 with balance deferred through the December Reforecast.	431,878	-3,893,358	1
Storm Water	427,860	40,500	(387,360)	1056%	7,879,293	5%	Aubrey Rd Rec Reserve SW detention pond YTD Budget 50k with Actuals of \$380k (Full year budget 50k) - Detailed design completed and reviewed by ECG & PCG Feb pond on Rely's flat to 2027 at present. Physical works for the stormwater for Autrey road Completed August 23. White Medical Processing August 24. Subject to the increased Howgo, the Detention Reviewed to Personal Processing August 24. Subject to the Increased Howgo the Detention Reviewed Reviewed to remove the developer of Anderson Roads adopt the Subject to the Increased Howgo the Reviewed Reviewed to Personal Processing August 25. Subject to the Increased Reviewed Rev	566,850	-7,312,443	-
Waste Water	6,263,879	7,792,695	1,528,816	3 80%	48,709,795		Marine Def PS Electrical Upgrade YTD Budget 536 kW th Actuals of \$238 (Full year budget \$154.8). A designation is required to consent the pump station in the new location, and is expected to be publicly nordful. Detailed design completed May 2023 and realms under review. Construction funding was deferred. P20 Brough Annual Plan 2023-24 due to funding constraints. Project Pure Upgrade WW TD Budget 53.65 kM with Actuals of \$2.6M (Full year budget \$4.7M) - Construction commenced April 22 and is scheduled for completion Dec Public Part of the Part of Part	23,140,064	-25,569,731	
Water Supply	4,260,958	5,320,935	1,059,977	80%	20,522,764		Shotover Country New Water Treatment Plant YTD Budget 5235 with Actuals of \$2358, [Full year budget \$5498]. Physical works complete. Awaiting final sign off for practical completion prespected Nov 23. Glenorchy Beservoir upgrade YTD Budget \$13.50 with Actuals of \$12.50 f[Full year budget \$330]. Construction commenced in December 2022. Additional Infinity is required to complete the project, this increase can be managed within other three waters coil centres and is become the work of the project of the completed by December 2022. Additional Infining is required to complete the project, this increase can be managed within other three waters coil centres and is become the complete by December 2022. Additional Infining is required to complete the project, this increase can be managed within other three waters coil centres and is budget \$40.00 feet and the project of the increase of \$50.00 feet and the project of	11,518,547	-9,004,217	5
Transport	48,516	515,082	466,566	9%	7,436,300	1%	Wakatipu Active Travel Network YTD Budget 56k with Actuals of \$22k [full year budget 5186k] - This budget is presently supporting design of route A8 (Lake Hayes Estate to Trankton). In addition, the funding provides for an assessment of potential bridge alignments across the Kawarus River to facilitate the A7 route (Jacks Point to Trankton) including the ability to cate for future 3W infrastructure. Peer review completed July identified higher cost. Internal mering 21st Sept to be extracted. Agreed 2 offers for service required for more investigation (of tridge from Frankton over Kawarus) and for consenting of the Lake Hayes Estate Bridge (with construction lake) to be funded by the state study over the Kawarus (25k Kell) and the Sept Sept Sept Sept Sept Sept Sept Sep	6,270,242	-1,166,058	8
Buildings	1,653,461	1,859,504	206,043	89%	2,083,326	79%	Paetara Aspiring Central YTD Budget \$1.9M with Actuals of \$1.7M (Full year budget \$2.1M) - Practical completion reached September 23. Minor close out works to	2,155,609	72,283	10
3 Waters	25,706 tal 12,690,428	15,552,716	(25,706)	0% 8 82%	90,956,714	0% 14%	Programme Management Costs reallocated to projects monthly.	44,083,189	0 -46,873,524	4
TOTAL - PMO	12,690,428				90,956,714			44,083,189	-46,873,524	4
LS NITY SERVICES		1			ı					1
Libraries	75,546	90,961	15,415	83%	439,053	17%	Barray Nock - Detroit Wide YTD Budget 550k with Actuals of 5278 (Full wear budget 52714). Programmed to spend 23246 Frankton Ubbranie Farmitture and Equip YTD Budget 551 with Actuals of 50k (Full year budget 5214). Hopping 10 be used for Kingston Ubrany minor renewals 23/24 Wakatipu Ubranies Furniture and Equip YTD Budget 551 with Actuals of 50k (Full year budget 5274). To be used for staff workroom refurbishment 23/24 Upper Clutha Ubranies Furniture & Equip YTD Budget 55k with Actuals of 50k (Full year budget 5276). To be used for staff workroom refurbishment 23/24 Upper Clutha Ubranies Furniture & Equip YTD Budget 55k with Actuals of 53k (Full year budget 527k). 23/24 improvements to be programmed for Hawea/Wanaka Ubranies	439,053	0	1
Parks and Reserves	8,928	205,958	197,030	4%	2,632,736	0%	Tracks and Trails Renewals YTD Budget S2x with Actuals of S5k (Full Year Budget S548k) - Wakatipu focus Gibbston Trail upgrade, Thompton St to Fernhill connection (active trave route 81) & Arrowstown Chinese Village trail religiment. Wanalas focus Millenium trail Wanaka Lakeford to Gleenbu Bay, Upper Clutha River trail recording (active traver) and the Control of the State Village VII Sudget SSk with Actuals of SSk (in Arrowtown reserve sealed Googlanks. Lights planned for delivery QS.)	2,564,132	-68,604	5
Venues and Facilities	98,284	230,638	132,354		864,316		QEC Alpine Aqualland Plant&Equip Renewals YTD Budget S166k with Actuals of S28k (Full year budget \$424k) - \$150k ringfenced for Wanaka Basketball hoops, balance to spend during May 24 shutdown (Tab Cure and Care and Car	864,316	0	10
TO	tal 182,759	527,557	344,799	35%	3,936,105	5%		3,867,501	-68,604	9
Buildings	103,381	114,690	11,308	8 90%	1,902,640	5%	Gorge Rd Office Civic Building - Renewal YTD Budget 51k with Actuals of \$17k [Full year budget \$244k] - Tollet reconfiguration, furniture/desks to be completed 23/24. Circa \$180k forecast. Whanaka Lefy Point Jettry/Ramp YTD Budget 50k with Actuals of \$7k [Full year budget \$422k] - Deferred delivery due to LTP24 baseline criteria. Pontoon jetty renewals - Wakatupu YTD Budget 50k with Actuals of \$5k [Full year budget \$223k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty or just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other minor Ramp/jetty Just abudget \$241k] - Procurement plan for construction underway with RFP expected to go to market by Jan 2. Consolidated with other m	1,316,271	-586,369	6

	Programme Camp Grounds	2023/24 Actuals Sept YTD	2023/24 Budget Sept YTD	Variance YTD	% of YTD Budget Spent	2023/24 Full Year Adjusted Budget 66,381	% of Full Year Budget Spent 1%	Comments Campgrounds - Minor Capex YTD Budget 50 with Actuals of 51k (Full Year Budget 56kk) - No works identified at present. Possibly required due to new lease agreement.	2023/24 Forecast	2023/24 Forecast Variance -65,856	2023/24 Forecast % of Adj Budget 1%
	Libraries	71,994	61,567	(10,427)	117%	17,065	422%	Charge Building Renewals YTD Budget 50k with Actuals of 31/r for real abuget, 30k, "no works because as present rousing required use or level reas agreement. (Biraries Building Renewals YTD Budget 55(k) with Actuals of \$50% (Full Year Budget 512k) - Emergency works required to remove borer and reinstate wall linings & filtors at Kingston Library - budget adjustment to be included in the December References.	77,077	60,011	452%
	Transport	312,881	1,130,931	818,050	28%	9,092,383	3%	Sealed rd resurfacing YTD Budget \$30k with Actuals of \$42k (Full Year Budget \$2.1M). Downer contract programmed for completion Jan-Apr 24. Sealed road pavement rehab YTD Budget \$332k with Actuals of \$37k (Full Year Budget \$2.2M). Tenders closed for Cardroan Valley Road rehab works. Review inderway with works programmed for Dee-Apr 24 Sealing season. Design completed for lover Shotower flow this fender ready to go out. Unrealed road metalling YTD Budget \$230k with Actuals of \$2k (Full year budget \$3.1M). Budgets aligned with Walas Actial funding, Bolling Downer contract to Unrealed road metalling YTD Budget \$330k with Actuals of \$2k (Full year budget \$3.1M). Budgets aligned with Walas Actial funding, Bolling Downer contract to Budgets General Residening WAIT YD Budget \$330k with Actuals of \$7k (Full year budget \$534k). The budget of \$548k allowed for edging and construction of an anchor and mesh skyle repair coption to the wall, however all options are now being reviewed in line with the Infrastructure Committee resolution of Feb '23. Accordingly, a longer lead time to identify and commission a preferred solution is now anticipated. The remaining \$50k budget is required to finalise the heritage impact as the heritage impact here heritage impact as the heritag	8,553,010	-539,373	94%
	Venues and Facilities	9,666	3,086	(6,579)	313%	120,852	8%	design options. It is important to note that the established budget will be insufficient for any likely solution so this deferral signals an intention to invest only. The budget will be ubadded when a prefered soppoint selected and cotted. Wanaka Arts Centre - Building Renewals YTD Budget 50k with Actuals of 50k (Full year budget 550k) - Internal/External painting planned 23/24. Awaiting award of contract. Arrowotow Hall - Renewals YTD Budget 50k with Actuals of 50k (Full year budget 524k) - Required for air con refurbishment.	117,243	-3,609	97%
	Waste Management	34,978	130,374	95,397	27%	1,332,461	3%	Existing Waste Site Consenting YTD Budget S11k with Actuals of \$21k (Full year budget \$627k) - Landfill consent expires 2032. Morrison Low engaged to draft RFP, which is now targeted for 02 32/34, followed by procurement. Awaiting remediation pricing for Tucker Beach including consenting. Remediation repairs also required for consent at Wanaba closed indfull & Tuckers Beach. Existing Waster part of the State Seach. Existing Waster part of the State State Seach. Existing Waster part of the State S	1,332,461	0	100%
	Storm Water Waste Water Water Supply	150,163 329,293 877,595	365,884 450,487 813,411	215,721 121,194 (64,183)		1,542,071 2,651,617 1,093,904	10% 12% 80%	3 Waters Renewals YTD Budget 51.4M with Actuals of 51.3M (Full Year Budget 54.4M - Renewals Works programmed to spend full 23/24 budget. Rockabilly Gully Erosion Protection (SW) YTD Budget \$103k with Actuals of 50k (Full year budget \$616k) - Long lead time for technical services currently indicated;	1,233,173 2,646,308 1,067,370	-308,898 -5,309 -26,534	80% 100% 98%
	Not Applicable Total	9,961 1,900,436	3,070,431	(9,961) 1,169,995	0% 6 62%	17,819,374	0% 11%	rephased to reflect more realistic start date. Procurement for business case inputs and design to be engaged via legal team due to litigation underway. 3W Reform Stimulus close out - Costs to be realiocated to other renewals	16,343,437	0 -1,475,937	92%
	TOTAL - RENEWALS	2,083,195	3,597,989	1,514,794		21,755,479			20,210,938	- 1,544,541	93%
	PITAL PROJECTS ITY SERVICES										
COMMON	Buildings	21,853	-	(21,853)	0%	4,457,952	0%	Ballantyme Rd Rec Cen. WW Sile prey YTD Budget SOk with Actuals of S16k (Full year budget S4.1M) - On hold pending council re-prioritisation process associated with capital planning for draft LTP24. Layout Terry Park Brelocation YTD Budget SOk with Actuals of S6k (Full year budget S355k) - Consenting and plan change approved (then work paused before final site is confirmed). On hold pending council re-prioritisation process associated with capital planning for draft LTP24 (incorporated into S16 Ladies Mile stage 1 project).	21,853	-4,436,099	0%
	Parks and Reserves Venues and Facilities	383,677 23,483	1,222,639	838,962 176,518		9,131,617	1%	Wansha Lakefront Development Plan YTD Budget S120k with Actuals of \$120k (Full year budget \$5.7M) - \$3kpe 2 - Construction completed by 23 x 3kpe 5 to be transferred to new project in the December 28 Reforeast. Corone Forest Revegetation YTD Budget \$550k with Actuals of \$95k (Full year budget \$5.6kl) - Planting manager contract awarded. Planting contractor PRP closed by 24 years of the project sealing by 24 years of the project sealing to the project sealing by 24 years of the project sealing to the project sealing to the project seal of the project sealing to the project sealing to the project sealing by 24 years of the project sealing to the project sealing	8,502,358 8,502,358	-629,258 -1,964,924	93%
	Total	429,012	1,422,639	993,626	30%	15,877,975	3%		8,847,694	-7,030,281	56%
CORPORA:	TE SERVICES Information Management	241,229	291,651	50,422	83%	1,497,520	16%	Interprise System YTO Budget \$114k with Actuals of \$110k [full year budget \$503k) - Program includes consultants supporting the TechnologyOne project pipeline, Resource Soutfill is support. TechnologyOne (At transition programme 684) - Program includes laptop cybersecurity upgrade, Cloud maturity support, backup audit, publication of the program of	1,376,865	-120,655	92%
	Libraries	8,702	49,035	40,332		269,690	3%	Library Systems YTD Budget \$49k with Actuals of \$5k (Full year budget \$270k) - Planned for Libraries Website \$80k, Security gates Arrowtown and Hawea Mar/Apr (\$40k), Humanforce project Jan/Feb start \$21k, RFID wands \$18k.	180,000	-89,690	67%
	Not Applicable Total	14,635 264,566	3,495 344,181	(11,140)	419%	20,969 1,788,179	70%	Emergency Management YTD Budget \$3k with Actuals of \$15k (Full year budget \$21k) - Data projector emergency operations equipment purchased	20,969 1,577,834	- 210.345	100%
INFRASTRI	UCTURE	115,910	262,048	146,137		1,771,711	7%		1,675,171	-96,541	95%
	Buildings Waste Management	108,836	253,063	144,227		4,307,778	3%	PAC - Performing Arts Center VTD Budget \$500 with Actuals of \$515k [rull year budget \$524k] - Remaining budget for removal (left) early 28]. Luggate Hall Replacement YTD Budget \$500k with Actuals of \$500k [rull year budget \$500k] - Practical completion Nov 22. Opened in Dec. Awaiting invoice to close out variets to follow. Stanley \$5 playcentre relocation YTD Budget \$500k with Actuals of \$50k [rull year budget \$350k) - MOE have recently advised a delay in their programme, this is likely to be also November \$2.11 his is a one of laypener of \$550,00k invoice the new facility. Frankton Library Float of lessed space YTD Budget \$350k with Actuals of \$00k [rull year budget \$350k] - Design being modified for new leased area. Procurement practical levels are proceeded area. Procurement proceeded levels are proceeded area. Procurement proceeded levels are proceeded area. Procurement proceeded levels area. Products Stewardship YTD Budget \$250k with Actuals of \$00k [rull year budget \$157k] - Required to respond to incoming Government policy, however timing of this is now Maching in New Water Schilders of Easther Schilders YTD Budget \$250k with Actuals of \$30k [rull year budget \$250k] - Stewardship Volume Vater Schilders and Schilders a	1,856,436	-2,451,342	43%
	Storm Water	161,948	206,744	44,796	5 78%	1,168,841	14%	reimbursed by MTE (imitestone dates Feit)Mar 24 to support kerbüsde collections, Grow Wanish and Zero Waste Glarchordy initiatives. Zero Waste District Programme VTD Budget 5101x with Actuals of 5581k (Full Year Budget 5593h). Service agreements in place which will incur milestone payments (Resourceful communities 5212k, Wanish Community Workshop 541k, One Bike Lightfoot initiative 539k, Givi Harvest 538k, Zero Waste Event work 530k, WAO Circular Economy Programme 5108h). Catchment 5108h; Service Waste Event work 530k, WAO Circular Economy Programme 5108h; Catchment 618k; Full Year Budget 5388k) - Contract committed to spend full amount across WAV Nova. Investigations - Walatipu & Wanaska YTD Budget 551k with Actuals of 556k (Full Year Budget 5382k) - Contract with E.5 scientific commenced full with contract the Service Waste Vision 251 Ecolosis over years. A contract of Service Vision 5150k Services Walatipu & Wanaska YTD Budget 550k with Actuals of 556k (Full Year Budget 5382k) - Contract with E.5 scientific commenced full waster 10 trough 25/24.	1,133,160	-35,681	97%
	Waste Water	129,630	2,084,361	1,954,731	6%	12,445,748	1%	Modelling - Wakatipu & Wanaka YTD Budget \$37% with Actuals of \$73k (Full Year Budget \$201k) - \$100k PO's raised for modelling to feed into CMP's Project Pure Aeration Grid Renewal YTD Budget \$1M with Actuals of \$5k (Full year budget \$6.1M) - Proposal received from supplier with the majority of physical works:			
								exacted 23/24 with partial deferral to reflect potential delivery tall into 24/25. Robbins Road Convence Upgrade YT Bloughet 5728k with Actuals of \$16k (Full year budget \$4.3M) - detailed design underway with deferral of \$4.0M proposed through TTP24 baseline process to 2024-2026 for construction. Masterplanning WW YTD Budget \$572k with Actuals of \$50k (Full year budget \$293k) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Masterplanning ongoing related to Gordon of Pump station.	5,815,991	-6,629,758	47%
	Water Supply	304,978	568,655	263,677		22,200,771		expected 22/24 with partial deferral to reflect potential delivery tall into 24/25. Robins Road Convegance Upgrade YTD loughet 5728k with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through 11724 baseline process to 2024-2026 for construction. Materplanning with "TD addget 573 with Art David 5726 (Full year budget 5293k) - Eastern corridor and Arrowtown WW Optimisation study works ongoing, Materplanning organing related to Gordon rid Pump catation. Cardenan Water Supply-Steiner PTD Budget 525k with Actuals of 5278 (Full year budget 515.1M) - OLDC is required to make payment to the developer 23/24 upon completion forecast feb 24. The Note Mile Water Forestment Plant YTD Budget 543k with Actuals of 520k (Full year budget 51.0M) - 23/24 budget being utilised for the UV rapid deployment project. Emergency installations at Fernibil and 2 Mile due to be completed by March 24. Halley's Farm new Reservoir YTD Budget 5218 with Actuals of 56 (Full year budget 51.7M) - Developer led design and construction. Developer agreement is drafted and under negotiation. Najority of funds will be a contribution to built assets. Payment would be on completion by developer. LTP Draft proposed deferral to 24/25 51.6M. Hanley's Farm PS & Rising/Falling mains YTD Budget 510k with Actuals of 50k (Full year budget 55.7M). Developer led design and construction. Developer agreement is drafted and under negotiation. Najority of funds will be a contribution to built assets. Payment would be on completion by developer. LTP Draft proposed deferral to 24/25 51.6M. Hanley's Farm PS & Rising/Falling mains YTD Budget 510k with Actuals of 50k (Full year budget 51.6M) - 23/24 budget being utilised for the UV rapid deployment project. Emergency installations at Western Intake, Beacon Point, Wanaka Alyrort, Corebridge and Luggate. Targeting progressive completion towards June 24.	22,999,355	798,584	104%
	Water Supply Transport	3,078,579	568,655 3,037,774	263,677 (40,805)	101%	22,200,771	14%	Report of 2274 with partial deferral to reflect potential delivery tail into 2475. Robins Road Convegence Upgrade YTD loughet 5728 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through LTP24 baseline process to 2024-2026 for construction. Materplanning with YTD Budget 5726 with Actuals of 5206 (Full year budget 5293k) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Water Spanning ongoing ongoing. Cardrona Water Spanning ongoing related to Gordon rid Water Spanning ongoing related to Gordon rid Water Spanning ongoing related to Gordon rid Water Spanning ri			·
	Transport Venues and Facilities	3,078,579	3,037,774	(40,805)	301%	21,348,097	14%	expected 22/24 with partial deferral to reflect potential delivery tail into 24/25. Robbins Road Convegence Upgrade YTD loughet 5728 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through LTP24 baseline process to 2024-2026 for construction. Materplanning with "VTD adaget 573 with Actuals of 5126 (Full year budget 5293k) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Robber Spanning ongoing related to Gordon rid Pump station. Cardrona Water Spanning ongoing related to Gordon rid Pump station. Robber Spanning ongoing rid Water Spanning rid Wa	22,599,355 19,841,341 19,841,341	798,584 -1,506,755	93%
	Transport	3,078,579		(40,805)	301%	21,348,097	14%	expected 22724 with partial deferral to reflect potential delivery tail into 24725. Robins Road Convegnace Upgrade YTD loughet 57246 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through LTP24 baseline process to 2024-2026 for construction. Materplanning with TD Budget 5724 with Actuals of \$200 (Full year budget 52934) - Eastern corridor and Arrowtown WW Optimization study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Supply Schemer YTD Budget 5524 with Actuals of \$200 (Full year budget 515.1M) - GLDC is required to make payment to the developer 23/24 upon completion forecast feb 24. Two Mile Water Treatment Plant YTD Budget 5438 with Actuals of 5206 (Full year budget 51.0M) - 23/24 budget being utilised for the UV rapid deployment project. Emergency installations at Fernilla and 2 Mile due to be completed by March 24. Hattaley's Parm new Reservoir YTD Budget 5100 with Actuals of 50 (Full year budget 51.7M) - Developer led design and construction. Developer agreement is drafted and under negotiation. Majority of funds will be a contribution to built assets. Payment would be on completion by developer. LTP Draft proposed deferral to 24/25 sold and under negotiation. Payment would be on completion by developer as a contribution to built assets. LTP Draft proposed deferral to 24/25 50.7M. Wanaba Water Treatment YTD Budget 515 with Actuals of 50 (Full year budget 512.0M) - 23/2 budget being utilized for the UV rapid deployment project. Emergency installations at Western Intake, Beacon Point, Wanaba Alvor, Corebridge and Luggate. Targeting progressive completion towards June 24. Road to Zero Minor improvements Programme LCLR YTD Budget 52.0M with Actuals of 50 (Full year budget 52.0M) - 23/2 budget being utilised for the UV rapid deployment project. Emergency installations at Western Intake, Beacon Point, Wanaba Alvor, Corebridge and Luggate. Targeting progressive completion towards June 24. Road to Zero Min	22,999,355 19,841,341	798,594	104% 93%
	Transport Venues and Facilities Not Applicable Infrastructure Total	3,078,579	3,037,774	(40,805)	101%	21,348,097	0%	expected 22/24 with partial deferral to reflect potential delivery tail into 24/25. Robins Road Convegnace Upgrade YTD loughet 5728 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through 11724 baseline process to 2024-2026 for construction. Materplanning with VTD adaget 572 with Actuals of 5206 (Full year budget 52934) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Supply Scheme YTD Budget 5253 with Actuals of 5276 (Full year budget 515.1M) - CRLD is required to make payment to the developer 23/24 upon completion forecast rieb 24. Two Mile Water Treatment Plant YTD Budget 5253 with Actuals of 5206 (Full year budget 515.1M) - CRLD is required to make payment to the developer 23/24 upon completion forecast rieb 24. Two Mile Water Treatment Plant YTD Budget 5518 with Actuals of 5006 (Full year budget 515.1M) - Developer led design and construction. Developer agreement is drafted and under negotiations. All point of funds will be a contribution to built assets. Payment would be on completion by developer. LTD Dutling troposed deferral to 24/25 sold of the Card of the Ca	22,599,355 19,841,341 19,841,341	798,584 -1,506,755	93%
	Transport Venues and Facilities Not Applicable Infrastructure Total Finance & Risk Not Applicable	3,076,579 2,206	3,037,774 377,886 6,790,531	(2,206) (2,206) 172,354 2,682,912	0%	21,348,097 547,171 1,483,721 65,273,840	14% 0% 14%	expected 22/24 with partial deferral to reflect potential delivery tail into 24/25. Robins Road Convegnace Upgrade YTD loughet 5728 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through 11724 baseline process to 2024-2026 for construction. Materplanning with VTD adaget 572 with Actuals of 5206 (Full year budget 52934) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Supply Scheme YTD Budget 5253 with Actuals of 5276 (Full year budget 515.1M) - CRLD is required to make payment to the developer 23/24 upon completion forecast rieb 24. Two Mile Water Treatment Plant YTD Budget 5253 with Actuals of 5206 (Full year budget 515.1M) - CRLD is required to make payment to the developer 23/24 upon completion forecast rieb 24. Two Mile Water Treatment Plant YTD Budget 5518 with Actuals of 5006 (Full year budget 515.1M) - Developer led design and construction. Developer agreement is drafted and under negotiations. All point of funds will be a contribution to built assets. Payment would be on completion by developer. LTD Dutling troposed deferral to 24/25 sold of the Card of the Ca	22,999,355 19,841,341 19,841,341 367,005 562,578 54,251,036	798,594 -1,506,755 -1,506,755 -1,102,2804 -16,696	93% 93% 67% 38%
	Transport Venues and Facilities Not Applicable Infrastructure Total , Finance & Risk	3,076,579 2,206	3,037,774 377,886 6,790,531	(40,805) (2,206) 172,354	0%	21,348,097 547,171 1,483,721	14% 0% 6% 0%	expected 22/24 with partial deferral to reflect potential delivery tall into 24/25. Robbins Road Convegnace Upgrade YTD loughet 5728 with Actuals of 5126 (Full year budget 54.3M) - detailed design underway with deferral of \$4.0M proposed through LTP24 baseline process to 2024-2026 for construction. Materplanning with VTD adaget 572 with Actuals of 5206 (Full year budget 5293k) - Eastern corridor and Arrowtown WW Optimisation study works ongoing. Materplanning ongoing related to Gordon rid Pump station. Cardrona Water Supply-Scheme YTD Budget \$253 with Actuals of \$270 (Full year budget \$15.1M) - CIDC is required to make payment to the developer 23/24 upon completion forecast reb 24. Two Mile Water Treatment Plant YTD Budget \$528 with Actuals of \$270 (Full year budget \$15.0M) - 23/24 budget being utilised for the UV rapid deployment project. Emergency installations at Fernihill and 2 Mile due to be completed by March 24. Haalley's Param exherevor' YTD Budget 5510 with Actuals of \$670 (Full year budget \$15.0M) - 23/24 budget being utilised for the UV rapid deployment project. Emergency installations at Fernihill and 2 Mile due to be completed by March 24. Haalley's Param exherevor' YTD Budget 5510 with Actuals of \$67 (Full year budget 51.0M) - Developer led design and construction. Developer agreement is drafted and under negotiation. Majority of funds will be a contribution to built assets. Payment would be on completion by developer. LTP Draft proposed deferral to 24/25 50.0M. Haalley's Param exherevor' YTD Budget 5510 with Actuals of \$67 (Full year budget 51.0M) - 23/26 budget heing utilised for the Uv gaid deployment project. Emergency installations at Western Intake, Beacon Point, Wanaka Aviport, Correbridge and Luggate. Targeting progressive completion towards June 24. Road to Zero Milnor Improvements Programme LCLR YTD Budget 52.0M with Actuals of 51.9M (Full year budget 53.0M) - Construction underway/scheduled for Hauwthorne Rd, Clienorchy, Corridor, Lover Schotson Rd, Arrowstown RTZ, Riverban/Qh	22,999,355 19,841,341 19,841,341 367,005	798,584 -1,506,735 -180,167 -21,143	33% 93% 67%