

<b>Wanaka Parks &amp; Reserves Capital Programme + Renewals</b>			
<i>Monthly WCB Update -- November 2018</i>			
<b>Project</b>	<b>Details/Description</b>	<b>Projected start date</b>	<b>Projected completion date</b>
Aspiring Rd - replace permaloo with exeloo *	Toilet to be installed with in conjunction new car park. Work on carpark and toilet has commenced and is on schedule and on budget.	Early October	21/12/2018
Minor Renewal Reserve Works - Wanaka Ward	See details below		1/06/2018
Playground Renewals	Playgrounds to be audited August/ September renewal programme set to commence September/October. Replacement of some surfacing a priority	1/08/2018	1/06/2019
Street Tree Replacement program - 2-3 streets a year Wanaka	Programme underway.	1/08/2018	1/07/2019
<b>Minor Renewal Reserve Works - Wanaka Ward</b>			
<b>Wanaka Fencing and Entrances</b>			
Scotts Beach Lake Hawea 2 sections post and rail fence. Contractors unavailable at present.		19/02/2018	1/06/2019
<b>Wanaka Park garden enhancements/plants</b>			
Dinosaur slide mural in conjunction with UC Arts Council. Work has been completed and slide is painted.		1/04/2018	6/11/2018
<b>Wanaka furniture</b>			
<b>Wanaka Park improvements (Skate bowls, sports facilities, turf</b>			
Geotechnical assessment of Wanaka Skate Park to be undertaken prior to repair work report due in November			
<b>Wanaka Roding Parks and Reserves Maintenance</b>			