

Attachment C

Wanaka Parks & Reserves Capital Programme + Renewals <i>Monthly WCB Update -- September 2018</i>			
Project	Details/Description	Projected start date	Projected completion date
Aspiring Rd - replace permaloo with exeloo *	Toilet to be installed with in conjunction new car park. Design has been amended to include cycle hub. Tender awarded. Finalising design for the Active Transport Promenade.	Early October	1/12/2018
Allenby Park new path	Project completed.	1/03/2018	20/08/2018
Minor Renewal Reserve Works Wanaka Ward	See details below		1/06/2018
Playground Renewals	Playgrounds to be audited August/ September renewal programme set to commence September/October.	1/08/2018	1/06/2019
Street Tree Replacement program - 2-3 streets a year Wanaka	Programme underway.	1/08/2018	1/07/2019
Walkways	New temporary walkway agreed with developer at Alpine Estate development.		
Minor Renewal Reserve Works - Wanaka Ward			
Wanaka Fencing and Entrances			
Scotts Beach Lake Hawea 2 sections post and rail fence to be completed in spring		19/02/2018	1/11/2018
Wanaka Park garden enhancements/plants			
Dinosaur slide mural in conjunction with UC Arts Council. Work has commenced, but due to weather conditions unsuitable for painting over winter this project will be completed in spring.		1/04/2018	1/12/2018
Wanaka furniture			
Wanaka Park improvements (Skate bowls, sports facilities, turf			
Geotechnical assessment of Wanaka Skate Park to be undertaken prior to repair work			
Wanaka Roding Parks and Reserves Maintenance			