

## General Information

Listed below are the inspection elements and prompts within each element. Please note that not all elements will be relevant for your project. The inspection will remain 'in progress' until all elements within the inspection type are completed and passed, and this may require multiple inspections.

For the inspection to take place, please ensure that all consent documentation is available on site including all approved (stamped) documents, Building Consent (Form 5), Inspections and General Information.

## 1. Tile Membrane

<b>1.1 Substrate</b>	<ul style="list-style-type: none"><li>• Substrate concrete or timber</li><li>• Substrate complete</li><li>• Falls provided where required</li></ul>
<b>1.2 Membrane System</b>	<ul style="list-style-type: none"><li>• BRANZ or Codemark approved</li><li>• Approved applicator</li><li>• Wall to floor junction</li><li>• Corners sealed and bandaged</li><li>• Penetrations sealed</li><li>• Bond breaker to substrate fixings</li><li>• Extent of cover</li><li>• Is system consented</li><li>• System used</li></ul>