Inspection Template: Final



General Information

Listed below are the inspection elements and prompts within each element. Please note that not all elements will be relevant for your project. The inspection will remain 'in progress' until all elements within the inspection type are completed and passed, and this may require multiple inspections.

For the inspection to take place, please ensure that all consent documentation is available on site including all approved (stamped) documents, Building Consent (Form 5), Inspections and General Information.

1. External Works		
1.1 External Works	 1.1.1 Roof Roof covering, flashings, penetrations complete 	
	1.1.2 Cladding Cladding types and fixings as per plans completed, flashings, scribers in place Penetrations, vent cowlings gaps or junctions flashed and or sealed Cladding is painted/sealed and reflectivity okay Fire resistant cladding complete Veneer weep and ventilation holes in and clear Vermin strip provided to cavities Cladding extends 50mm past bottom plate Vertical and horizontal control joints in place (if required)	
	 1.1.3 Floor Heights Ground clearance compliant (at time of inspection) Landscaping complete (at time of inspection) 	
1.2 Subfloor	 Base boards and ventilation in place Access to subfloor provided Subfloor ground levels not lower than exterior ground levels Correct subfloor fixings in place Ground vapor barrier laid in subfloor area Subfloor insulation in place 	
1.3 Ancillary Buildings	 1.3.1 Structure Matches the consented plans Bracing Wall/Roof Wall framing/girts/fixings Post/Portal Size and Fixings Truss/Roof framing sizes and connections Rafters and purlins Size, spacing's, span, fixing 	
	 1.3.2 Roof / Wall Cladding Building Wrap Walls / Roof Exterior Cladding roof/wall flashings and fixings Cladding to ground clearances Window/Door flashings 	
	 1.3.3 Drainage Stormwater Disposal/Storage Tanks/overflow Spouting and Downpipes 	
1.4 Verandas / Pergolas	 Post/beam fixings as per plans Rafter/joist/ribbon board complete Connections to building envelope as per plans 	

Final – Rev 3 1 Last updated: 13/09/2023

1.5 Exterior Deck	 Deck constructed as per the consented documents Bracing / structure complete Decking boards kept clear of the cladding Compliant barriers provided to areas with falls of more than 1000mm
1.6 Exterior Stairs	 Stairs, handrails and ramps constructed as per the consented documents Open stair riser gap less than 100mm Stair risers and treads are uniform Handrails provided to stairs with four or more risers giving access to dwellings Has adequate slip resistant walking surface
1.7 Enclosed Decks	 Discharge through scupper to rainwater head or roofing outlet Overflow provided 5 degrees min slope provided to enclosed balustrade capping Decking boards / tiles kept clear of the cladding Cladding clearance from deck membrane Entrance way stepdown
1.8 Flat Roofs	 Discharge through scupper to rainwater head or roofing outlet Overflow provided 5 degrees min slope provided to enclosed parapet capping Cladding clearance from roof membrane
1.9 Retaining Walls	 Completed as per the consented plans Barriers provided (over 1000mm fall) Drains dispersed to stormwater system if necessary (through sump) Wall Material
2. Exterior 3 Waters	
2.1 Exterior Plumbing	2.1.1 Above Ground Plumbing Terminal vent extends to atmosphere and away from openings in building Downpipes in place and secure Spreader on roof to roof junction 2.1.2 In Ground Drainage Gulley traps/ORG charged and sealed where wastes enter trap Gulley traps/ORG in place and protective plaster haunch completed if needed
Ziz Exterior Flumbung	Unprotected drains? 2.1.3 Sumps
	 Sump type and size matches plans Installation, sump size, alignment Location Sump trap setup correctly
2.2 Commercial Connection	 Foul and Stormwater connections to council lateral to be physically checked Closest foul water manhole lifted, taps turned on and toilets flushed to view flow. Drainlayer has provided evidence a dye test has been completed.

Final – Rev 3 2 Last updated: 13/09/2023

3. Interior Works		
3.1 General Interior	 3.1.1 Paint / Sealing of Interior Toilet, kitchen, laundry and bathrooms walls and ceilings sealed 	
	 3.1.2 Smoke Alarms Within 3m of each bedroom door On the escape route to all floor levels If ceiling mounted, located no less than 300mm off wall If wall mounted, located between 100mm and 300mm from the ceiling Battery powered with Hush Facility Smoke alarms tested (all, some or none) Hard wired to security system. Tested Yes or No If not confirmation from responsible person, alarms have been tested 	
	 3.1.3 Window Joinery Joinery manufactured to the correct wind zone Window restrictors fitted 	
3.2 Intertenancy Fire Walls	3.2.1 Intertenancy Walls • Fire rating complete • Firewall Integrity • Sealed at the roof line • Sealed at the exterior wall • Sealed at the soffit • Penetrations sealed, and fire collars completed 3.2.2 Intertenancy Ceilings	
	 Fire rating complete Sealed at the external wall line Sealing of penetrations 	
3.3 Boundary Fire Walls	 Fire rating complete Firewall Integrity sealed at the roof line /parapet Sealed at the wall ends Penetrations sealed, and fire collars completed 	
3.4 Fire/Smoke Doors	 3.4.1 Fire Doors Identify rating and location Doors, self-closers / magnetic hold open devices and signage operational Door operation (not binding) Sill gap (25mm to non-combustible, 10mm to combustible) Door seals as specified Door tags fitted Tags content (standard no, fire rating level, manufacturer, door No, year if manufacture) 	
	 3.4.2 Smoke Stop Doors Identify rating and location Doors, self-closers / magnetic hold open devices and signage operational Door operation (not binding) Sill gap (25mm to non-combustible, 10mm to combustible) Door seals as specified Door tags fitted Tags content (standard no, smoke rating level, manufacturer, door No, year if manufacture) 	

Final – Rev 3 3 Last updated: 13/09/2023

	 Seismic restraints fitted (Third strap when exceeding 200lts*) Safe tray and vertical blocking fitted
3.5 Hot Water Cylinder	Supported Inlet and outlet pipework Isolating valve Pressure limiting valve Non return valve Expansion control valve Expansion control valve Under Pressure: Open vent or pressure relief valve High Pressure: pressure relief valve (not drain or back flow into safe tray) Pipework insulation completed Drain valve 25mm min air break Relief drain at least one size larger than cylinder outlet Cylinder Presure
3.6 Interior Stairs	 Completed as per the consented plans Min. tread max. rise Head room (min 2m main stair*) Handrails fitted correct height Balustrade barrier (height, fixing) Branded safety glazing identified
3.7 Kitchen	 Kitchen bench and areas subject to water splash sealed Periphery of gas burner greater than 200mm from combustible material Splashback protection a minimum 150mm high provided Range hood vented to exterior Air admittance valves installed (if required)
3.8 Bathrooms	 Impervious and easily cleaned floor and walls services subject to water splash Branded safety glazing identified (window and shower screens) Seal around vanity, bath and shower Ventilation installed and operating, vented to exterior Air admittance valves installed (if required) Wall to floor sealed Signage if Commercial Check water temperature for early childhood centers, old people's homes, hospitals and other care institutions does not exceed 45 degrees
3.9 Laundry	 Laundry tub or space and service connection for a washing machine provided Areas subject to water splash sealed Ventilation provided (opening window, door, extract etc.)
3.10 Ceiling Space	 Access to ceiling space provided No access provided (skillion Roof) Insulation in place / exposed water pipes insulated Extract ducting connected from room to exterior
4. Access and Mobility	
4.1 Accessible Features	 4.1.1 Exterior Access Car parks, number, location, size Parking signage Access routes Access into building ramps, thresholds Colour contrast Building accessible signs

Final – Rev 3 4 Last updated: 13/09/2023

	 4.1.2 Amenities Size of room Signage In place including directional signs Door width / opening direction, lock, closer Grab rails (door, toilet, shower) Toilet pan + seat, basin, mirror, toilet roll holder Shower seat, shower rose, lever control, level entry
	 4.1.3 Accessible Routes Doorways and corridors: clear width, glazing colour contrasted, projections into corridors Stairs: width, handrails, landings, risers, treads, nosing, contrasting colours Ramps: width, slope, length, landings, handrails, barriers (side of ramp), lighting Lifts: sizes, controls, lobby width, signage, grabrails Public reception: accessible counter / desk Alerting devices: audible and visual signal Signage: in place including directional signs
5. Energy Works	
5.1 Gas	 Bottle location (proximity from windows, doors, drains, vents) Bottles secured Bottles on pad Gas supply
5.2 Electrical	Power onUnfinished work made safe
6. Solid Fuel Heater	
	Flue installed to manufacturers specifications Flue clearances Roof structure unaffected Insulation clear of flue Liner
6.1 Free Standing Fire	Fireplace restraints fitted Clearance from Rear of unit to wall Clearance from side of unit to wall Clearance from corner of unit to wall From window drapes/combustibles
	 6.1.3 Hearth Clearance from heater to front of hearth Clearance from heater to sides of hearth Hearth type
6.2 Inbuilt Fire	 Hearth type Clearance from heater to front of hearth Clearance from heater to mantle Mantle deflector installed Was the Inbuilt / Insert inspection carried out?

Final – Rev 3 5 Last updated: 13/09/2023

6.3 Wetback	 Restraints fitted to new HWC Height of HWC above wetback Cylinder is open vented with 20mm dia minimum vent Tempering valve fitted to HWC Pipework between wetback and HWC in copper Hot flow from wetback minimum upward slope of 1:2 and average not less than 1:7
6.4 External Fire	 Flue flashed to roof cladding Height and location of flue Minimum flue length 4.2m Flue within 3m horizontally from ridge, flue height to be a minimum of 600mm above ridge Flue more than 3m horizontally from ridge, flue height to be a minimum of 1000mm above surrounding roof line
	 6.4.2 In Chimney Chimney construction Correct clearances maintained to beams, rafters, purlins, roof insulation and roofing underlay Chimney flashing cap is vented Adequate ventilation provided to chimneys
7. Final Sign Off	
7.1 Sign Off	 Check Dashboard that all Inspections are Completed and Passed If site has an Inground Pool, Free Standing Pool or Small Heated Pool ensure the Pool Barrier Inspection is Completed and Passed Has Freestanding Pool Has Inground Pool Has Small Heated Pool Have all previous inspections passed Specified Systems inspection has passed

Final – Rev 3 6 Last updated: 13/09/2023